

Inspection Report - 2018 Komatsu PC450LC-8

4,733 hours | Location: United Arab Emirates | SKU: 1290758

Key Features & Condition	
Safety Certification Label	Yes
Boom Hydraulic Check Valve	N/A
Adjustable Boom System	N/A
Automatic Lubrication System	N/A
Arm Hydraulic Check Valve	N/A
Diesel Particulate Filter	N/A
Hydraulic Hammer Lines	N/A
Grapple and Shear Hydraulic Lines	N/A
Diesel Exhaust Fluid System AddBlue	N/A
Stabilizer Blade Condition	N/A
Horn	N/A
Operator Cabin Details	
Seat and Arm Support	Ok
Cab Doors & covers	Ok
Control Levers, Control Stick	Ok
Windows and Mirrors	Ok, right mirror is missing
Dashboard Screen, Gauges	Ok
Warning alarms message	Ok
Washer, Wipers	N/A
Air Conditioning & Heating System	not functional
Cab Floor Covering	Ok
Cab Structure, Gard	Ok
Electrical System	Ok
Engine & Performance	
Fuel Injection System	Electronic
Engine Model	SAA6D125E-5
Engine Cooling System	Ok
Engine Oil Check	Ok
Cooling System	Ok
Coolant	Ok, normal water



Exhaust System & Muffler	Ok
Belts & Air/Oil Filters	Ok
SmOke Check	Normal
Blow BY	Normal
Leaks & Seals	Ok,minor gasket oil leak
Exterior Condition & Visual Inspection	
Main Frame & Track Frame	Ok
Protective Covers & Sheets	Ok
Engine Hood	Ok
Side Access Doors	Ok,left side access lock need repair
Steps and Handrails	Ok
Boom Condition	Ok
Bumpers & Catwalk Condition	Ok
Arm Condition	Ok
Lights	N/A
Battery Check	Ok
Cabin Compartments	Ok
Exterior Paint Condition	Ok,some parts are repainted
Hydraulic System	
Hydraulic Leaks	Ok
Boom Hydraulic Jack	Ok,minor oil leak
Hydraulic Pump & Valve Block	Ok
Bucket Hydraulic Jack	Ok
Arm Hydraulic Jack	Ok
Performance analysis	
Boom Pins Condition	Ok
Excavator self- Drift Test	Ok
Arm Pins Condition	Ok,minor loose
Hydraulic Pump Noise Check	Ok
Bucket Pins Condition	Ok,minor loose
Slewing Ring Bearing Movement Check	Ok
Swing Drive and Brake Test	Ok
Drive force Test	Ok



Attachments	
Attachments model	Digging bucket
Size	w1470,h1400,d1100
Status	Ok
Coupler status	Ok
Second Attachments model	N/A
Size	N/A
Status	N/A
Undercarriage	
Bushings	35%
Track Shoes	60%
Idlers	50%
Shoe Width in mm:	600mm
Track Pitch in mm:	170mm
Carrier Rollers	40%
Track Rollers	60%
Track Links	40%
Sprocket Segments	60%

No guarantees made as to actual hours/miles/kilometers; the inspection report reflects what can be visually observed

